



APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF THREE PAGES

TO OWNER:

Platte County School District
988 Platte Falls Road
Platte City MO 64079

FROM CONTRACTOR:

Newkirk Novak Construction
11200 W. 79th St.
Lenexa, KS 66214

PROJECT:

Paxton School Remodel - PKG 2
1601 Branch Street
Platte City MO 64079
ARCHITECT:
Incite Design Studios
110 W 18th Street
Kansas City, MO 64108

APPLICATION NO: 5

APPLICATION DATE: 30-Nov-24

PERIOD TO: 30-Nov-24

PROJECT NOS: N2-0613

INVOICE NO: N3-0655-5

Distribution to:

Form with checkboxes for OWNER, ARCHITECT, CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached. Exhibit A, attached, is incorporated herein by reference.

Table with 2 columns: Description and Amount. Rows include Original Contract Sum, Net change by Change Orders, Contract Sum to Date, Total Completed & Stored to Date, Retainage (a, b), Total Earned Less Retainage, Less Previous Certificates for Payment, Current Payment Due, Balance to Finish.

CONTRACT DATE:

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Newkirk Novak Construction

By: [Signature] Date: 12/2/2024

State of: Kansas County of: Johnson

Subscribed and sworn to before me this 12/02/2024

Notary Public: [Signature] My Commission expires: 3/11/2027



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 49,066.55

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.) ARCHITECT: Incite Design Studios

By: [Signature] Date: 12/05/2024

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE TWO OF THREE PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NUMBER: 5  
 APPLICATION DATE: 30-Nov-24  
 PERIOD TO: 30-Nov-24  
 PROJECT NO: N2-0613

INVOICE NO. N3-0655-5

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

A Item #	B DESCRIPTION OF WORK	C ORIGINAL	C CHANGE ORDERS	C CURRENT	E WORK COMPLETED		F MATERIALS PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE		H BALANCE TO FINISH	I RETAINAGE 10%
					D FROM PREVIOUS APPLICATION	E THIS PERIOD		PER %			
1	General Conditions	334,652.00	9,699.00	344,351.00	66,128.00	6,700.00		72,828.00	21%	271,523.00	3,641.40
2	Bonds & Insurance	48,599.00	2,257.00	50,856.00	50,856.00	-		50,856.00	100%	-	2,542.80
3	Permits	17,672.00	-	17,672.00	17,672.00	-		17,672.00	100%	-	883.60
4	Demolition	68,002.00	385.00	68,387.00	11,985.00	-		11,985.00	18%	56,402.00	599.25
5	Concrete	70,185.00	-	70,185.00	-	-		-	0%	70,185.00	-
6	Masonry	40,600.00	3,144.85	43,744.85	3,145.00	5,000.00		8,145.00	19%	35,599.85	407.25
7	General Trades	185,000.00	-	185,000.00	-	8,740.00		8,740.00	5%	176,260.00	437.00
8	Glass & Glazing	63,456.00	-	63,456.00	36,050.38	-		36,050.38	57%	27,405.62	1,802.52
9	Drywall	149,770.00	11,211.50	160,981.50	11,211.50	-		11,211.50	7%	149,770.00	560.58
10	Tile	47,680.00	-	47,680.00	-	-		-	0%	47,680.00	-
11	Flooring	84,945.00	-	84,945.00	57,226.64	-		57,226.64	67%	27,718.36	2,861.33
12	Resinous Flooring	18,200.00	-	18,200.00	-	-		-	0%	18,200.00	-
13	Painting	91,183.00	24,700.26	115,883.26	42,488.00	-		42,488.00	37%	73,395.26	2,124.40
14	Plumbing	92,250.00	16,927.13	109,177.13	28,453.00	-		28,453.00	26%	80,724.13	1,422.65
15	HVAC	89,850.00	-	89,850.00	-	-		-	0%	89,850.00	-
16	Electrical	208,000.00	8,292.50	216,292.50	21,767.50	5,642.00	24,583.00	51,992.50	24%	164,300.00	2,599.63
17	CM Contingency	98,330.00	-	98,330.00	-	-		-	0%	98,330.00	-
18	Allowances	25,000.00	-	25,000.00	-	-		-	0%	25,000.00	-
19	Fee	33,801.00	1,494.00	35,295.00	6,760.00	984.00		7,744.00	22%	27,551.00	387.20
<b>Project Total</b>		<b>1,767,175.00</b>	<b>78,111.24</b>	<b>1,845,286.24</b>	<b>353,743.02</b>	<b>27,066.00</b>	<b>24,583.00</b>	<b>405,392.02</b>	<b>22%</b>	<b>1,439,894.22</b>	<b>20,269.60</b>

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

# CERTIFICATE & RELEASE WAIVER & RELEASE OF LIEN

PROJECT: Paxton School Remodel – Package 2  
1601 Branch Street  
Platte City, MO 64079

OWNER: Platte County School District

Contract or Reference No. N3-0655

WHEREAS THE UNDERSIGNED  Contractor,  Subcontractor,  Supplier,  Architect or Engineer, or  Newkirk Novak Construction Partners has provided labor, services, materials or equipment, for the above project, under an agreement with:

Platte County School District

In its capacity as  Owner or Owner's agent,  Contractor,  Subcontractor,  Architect or Engineer.

**Section A:** (check and initial ONLY ONE of the following)

js **PARTIAL WAIVER AND RELEASE: IN CONSIDERATION OF PARTIAL PAYMENT** for labor, services, materials or equipment provided in the amount of: Forty Nine Thousand Sixty Six dollars & 55/100's (\$49,066.55) covering the following Partial Payment Request(s) or Invoice(s):  
(attach additional pages if necessary)

DATE:  
11/30/24

PAY REQUEST or INVOICE NUMBER  
N3-0655-05

AMOUNT:  
\$49,066.55

together with any previous payment(s) already received, but excluding any retainage or any labor, services, materials or equipment provided after the date of November 30, 2024.

initial **FINAL WAIVER AND RELEASE: IN CONSIDERATION OF FINAL PAYMENT** for all labor, services, materials or equipment provided in the amount of: dollars & 00/100's (\$)

**THE UNDERSIGNED DOES HEREBY WAIVE AND RELEASE** all bond claims, liens, or claims or right of lien, statutory or otherwise, against the property, project, Owner and any sureties, for labor, services, materials or equipment, as provided by the Undersigned, but only to the extent of payment received, as indicated above as limited below:

**Section B:** (check and initial ONLY ONE of the following)

js **CONDITIONAL RELEASE: THIS WAIVER AND RELEASE IS CONTINGENT UPON RECEIPT OF PAYMENT** and final bank clearance of said remittance in the above amount. The remittance identified as payment and endorsed by the Undersigned marked "paid" or otherwise cancelled by the bank against which said remittance was drawn, shall constitute conclusive proof that said invoice or pay request was paid and that payment thereof was received by the Undersigned, and thereupon, this waiver and release shall become effective automatically without the requirement of any further act, acknowledgement or receipt on the part of the Undersigned.

ADDITIONALLY, THE UNDERSIGNED ACKNOWLEDGES RECEIPT of the total amount of \$336,055.87 in previous payment and does hereby grant unconditionally release of all above described claims for that amount.

OR

initial **UNCONDITIONAL RELEASE: THE UNDERSIGNED ACKNOWLEDGES RECEIPT OF PAYMENT** in the above amount for labor, services, materials or equipment as described herein, and does hereby grant this release unconditionally.

THE PERSON SIGNING below does hereby certify that he or she is fully authorized and empowered to execute this instrument and to bind the Undersigned hereto, and does in fact so execute this instrument.

COMPANY NAME: Newkirk Novak Construction Partners

ADDRESS: 11200 W 79<sup>th</sup> Street

Lenexa, KS 66214

SIGNED: 

TITLE: Group Leader

State of: Kansas )  
County of: Johnson ) SS

Subscribed and sworn before me this

02 day of December 2024

NOTARY PUBLIC:

SIGNED: 



My Commission Expires: 3/11/2027